

BIKE LANE PROJECTS STATUS

BIKEWAYS BIKE LANE PROJECTS IN PROGRESS								
Priority #	Street	Limits	District	CD	Sheets	Length (Feet)	Design Engr	Stauts
1	98th St	Vermont Ave. to Avalon Blvd	S	15	4	8,500	RL	Plans were approved by the Geo Design, work orders have been prepared and are being reviewed. They are expected to be released for installation by mid June.
2	Anaheim St	Palos Verdes Dr. to "I" St.	S	15	3	5,800	AV	Geo Design reviewed and commented on the design plans. The mylars are expected to be sent out for signature by mid June. Upon final approval, work orders will be prepared for field implementation.
3	Main St	Santa Monica City limits to Grand Ave.	W	11		4,500	RL	Final Preliminary Redline is near completion, after review, it will be sent to Geo Design for comments.
4	Winnetka Ave	Gault Av. to Nordhoff St.	WV	3,12	3	12,200	AV	Plan has been reassigned to staff engineer, a meeting with the District is anticipated, once the preliminary red line is reviewed for accuracy.
5	Vermont Ave	Century Fwy I-105 to Gage Av	C/S	8,9	8	15,750	AV	Preliminary design completed, Geo and District have reviewed it. Plans were sent to the County for concurrence. A joint meeting is being scheduled by the end of June to go over the comments.
6	Martin Luther King Bl	Rodeo Rd. to Marlton Av.	HW	10	3	5,010	RL	Staff completed the red-lines and sent to the Geo Design for comments.
7	Plummer St	De Soto Av. To Winnetka Av.	WV	12	3	5,280	AV	Awaiting meeting with CD-12 and District offices to secure concurrence for removal of s/s parking.
8	Reseda Bl	Nordhoff St. to Rinaldi St.	WV	12		10,000	RL	West Valley District does not concur with the project, cites peak hour lane usage in near future.
9	Rinaldi St	Mason Ave to Tampa Ave	WV	12		7,920	RL/AV	Base plan is being prepared and redline will begin shortly.
10	Myra Ave	Fountain Ave. to Santa Monica Blvd	HW	4	2	2,300	AV	Project is completed as part of a District initiated project. Work orders are expected to be prepared shortly.
						TOTAL FEET:	77,260	